

## Capital Projects & Engineering

### November 1, 2024



11/01/24 # BOC24-009

# 2019 Bond Program



### **Presentation Overview**

• Bond Program Project Updates

11/01/24 # BOC2

Bonnie Brae Road and Hickory Creek Road Overview
2014 Bond Proposition 1
2019 Bond Proposition 1
2019 Bond Neighborhood Rehabilitation Program
2023 Bond Program Update





#### **BONNIE BRAE ROAD**

- Limits: US 377 to Loop 288 (8.14 miles)
- Scope: Widen from 2 Lanes to 4 lanes including 2 bridge structures, drainage systems, lighting, sidewalks, water, and wastewater improvements, and mixed-use trails.
- Status Update:
  - Bonnie Brae Phase 1 Complete
  - Bonnie Brae Phase 2 Complete
  - Bonnie Brae Phase 3 Under Construction. Estimated Completion Q3 2026
  - Bonnie Brae Phase 4A Complete, 4B (2014 Bond Program) and 5 (2019 Bond Program) Design Phase
  - Bonnie Brae Phase 6 (2019 Bond Program) Project Awarded. Estimated Start Q1 2025







- Limits: FM1830 To FM 2499
- Scope: Construct/widen to a 6-lane divided facility
- Status Update:
  - HC Ph 1 Complete
  - HC Ph 2 Complete
  - HC Ph 3 Construction began Q3 2022. Railroad agreement pending council approval. Project restart estimated Q1 2025.



Project Name	Scope	Schedule	Budget	2023	2024	2025	2026	2027	2028
Sidewalk Improvements	•	•	•						
Bonnie Brae Phase 4B	•	•	•						
McKinney/Downtown Quiet Zones	•	•	٠						
Morse Street - 288 to Mayhill	•	•	٠						

#### • Bonnie Brae Phase 4B

- ➢ Right-of-Way acquisition to begin in Fiscal Year 2023-2024
- Denton County TRIP 2022 Funding Candidate (Approved)
- Project currently under design

#### McKinney/Downtown Quiet Zones

- > Schedule dependent on UPRR approval of pedestrian improvements and material availability
- > Construction to begin once UPRR can acquire material (12 18 month lead time)
- ➢ Estimated Bid Date Q1 2025

#### Morse Street

- Project in Bid/Award
- Estimated Construction Start Q1 2025

### 2014 BOND - Proposition 1

On Target

Risk/

Opportunity

Off Target

On Hold

Construction

Desigr

Project Name	Scope	Schedule	Budget	2023	2024	2025	2026	2027	2028	2029	2030		
2019 Bond Street Reconstruction Program	•	•	•										
Southeast Denton - A - Complete	•	•	•										
Southeast Denton - B	•	•	•										
Neighborhood 7A	•	•	•										
Neighborhood 4	•	•	•										
Neighborhood 1A - Complete	•	•	•										
Neighborhood 2 and 6	•	•	•										
Neighborhood 7B	•	•	•										
Neighborhood 8A	•	•	•										
Neighborhood 8B	•	•	•										
Neighborhood 1B	•	•	•										
Neighborhood 5A	•	•	•										

#### • Bonnie Brae Phase 5

- Denton County TRIP 2022 funding candidate (Approved)
- Project currently under design
- Bonnie Brae Phase 6
  - Project Awarded
  - Construction start Q1 2025

### 2019 BOND – Proposition 1

Ryan Road

Risk/

Opportunity

- Project to begin following completion of Hickory Creek Road Phase 3
- Denton County TRIP 2022 funding candidate (Approved)
- Project currently under design

On Target






Construction

On Hold

### **Neighborhood Rehabilitation Program**

Project Name	Segments	Project Phase	Substantial Completion				
MCFC	7	Complete	December 2021				
LOFT	7	Complete	December 2021				
SED-A	23	Complete	September 2023				
SED-B	49	Complete	July 2024				
Neighborhood 4	24	<b>Construction</b>	December 2024				
Neighborhood 7A	11	Complete	May 2024				
Neighborhood 1A	22	Complete	May 2024				
Neighborhood 2 and 6	118	Construction	December 2026				
Neighborhood 7B	9	Design	TBD				
Neighborhood 8A	10	Design	TBD				
Neighborhood 8B	5	Design	TBD				
Neighborhood 1B	47	Design	TBD				
Neighborhood 5A	48	Design	TBD				
IMPROVING							



### **2023 Bond Projects**

Project Name	Scope	Schedule	Budget	2023	2024	2025	2026	2027	2028	2029	2030		
Pecan Creek Phases 3 and 4	•	•	•										
Oakland Drainage & Upstream Detention	•	•	•										
Mingo/Ruddell/Quiet Zones	•	•	•										
Fire Stations 5 & 6	•	•	•										
Linda McNatt Animal Care & Adoption Center	•	•	•										
Aquatic Improvements	•	•	•										
Active Adult Center	•	•	•										
South Branch Library	•	•	•										

#### • Fire Stations 5 & 6

- Design Consultant Secured
- CMAR Selected

#### Oakland Drainage & Upstream Detention

- Design Consultant Secured
- CMAR solicitation underway
- Ruddell/Mingo/Quiet Zones
  - Design Consultant Secured
  - CMAR Selected



#### Pecan Creek Phases 3 & 4

- Design Amendment approved
- ROW acquisition in progress
- Design Plans being brought to 100%

#### • Linda McNatt Animal Care & Adoption Center

- Design Consultant Secured
- CMAR Selected
- Aquatic Improvements
  - Design Consultant Secured
  - CMAR will be selected on September 17, 2024

# **Questions?**



11/01/24 # BOC24-009