



# City of Denton

City Hall  
215 E. McKinney Street  
Denton, Texas  
[www.cityofdenton.com](http://www.cityofdenton.com)

---

## AGENDA INFORMATION SHEET

**DEPARTMENT:** Capital Projects/Engineering

**ACM:** Cassandra Ogden

**DATE:** November 16, 2023

### **SUBJECT**

Receive a report, hold a discussion, and provide staff update regarding the City of Denton's Master Sidewalk Workplan.

### **BACKGROUND**

In November 2019, Voters approved a bond package which included 12 million for new sidewalk installation.

By implementing a master sidewalk workplan, the City is able to forecast projects based on anticipated bond funding. We can prioritize segments based on PPI score, design completion, roadway project completion timeline, reimbursable grant status, etc. as applicable. Utilizing the sidewalk bond funds responsibly with emphasis on priority areas

Since funding availability in 2020, The City has installed 28,727 LF of sidewalk/sidepath, of which 7,413 LF has been designed in-house by our Capital Improvements Engineering team. Another 2,480 LF of sidewalk/sidepath is estimated to be installed by the end of 2023.

We currently estimate installing approximately 40,000 LF of sidewalk, sidepath or mixed-use path in years 2024 and 2025. By the end of our 2019 Sidewalk Bond Fund issuances, the city estimates to have designed and constructed over 70,000 LF of pedestrian infrastructure.

### **RECOMMENDATION**

N/A

### **EXHIBITS**

1. Exhibit 1 - Agenda Information Sheet
2. Exhibit 2 - Presentation

Respectfully submitted:  
Trevor Crain  
Director of Capital Projects

Prepared by:  
Robin Davis, PMP  
Project Manager