



## MEMORANDUM

**DATE:** November 30, 2022  
**TO:** Mobility Committee  
**FROM:** Rebecca P. Diviney, P.E. City Engineer – Director of Capital Projects  
**SUBJECT:** Staff update regarding updates from Committee requests

This memo provides information and updates from staff relating to updates to the Committee on items of interest discussed in past meetings. The following is a listing and brief staff response to the matters brought forward.

- **Hickory Creek Road Phase 3 Update:**

- The Hickory Creek Road Phase 3 project (Riverpass Drive to FM 1830) is currently in the process of having the utility relocations completed which began Q3 2022. The project was awarded to Mario Sinacola & Sons with a two-year construction timeline and estimated completion in Q4 2024. Mario Sinacola is submitting all material submittals for review and to begin construction of the roadway portion of the project in Q1 2023.

### **EXHIBITS**

Exhibit 1 – Staff Memorandum

Exhibit 2 – Future items for Mobility Committee Meeting for 2022

## OUR CORE VALUES

Integrity • Fiscal Responsibility • Transparency • Outstanding Customer Service