

Denton Municipal Electric

Transmission Line Project Status

Route Easements Procured

1. Pacar TM Line Reroute - Projected energize - 2021
2. North Lakes to Bonnie Brae TM Line - Projected enegized 2017. Convert to 138kV - 2019

Route Approved/Easements Required

3. Denton North to North Lakes TM Line - Projected energize -2017
4. Pockrus to Mayhill - Projected energize - 2018
5. Locust to Spencer TM Line - Projected enegized 2018.

Route Selection Required

6. Brinker to Loop 288 - Projected energize - 2018
7. Hickory to Locust TM Line - Projected energize - 2019
8. Mayhill to Brinker/Spencer Int. - Projected energize - 2020
9. Pockrus to Arco - Projected energize - 2021
10. New Jim Christal to RD Wells - Projected energize 2021.

- ROUTE SELECTION REQUIRED
- ROUTE APPROVED/EASEMENTS REQUIRED
- ROUTE EASEMENTS PROCURED

Completed Projects

- Spencer - Pockrus (TMPA) - Completed April 2015
- Teasley - Pockrus - Completed May 2015
- McKinney - Cooper Creek - Completed June 2015
- Woodrow - McKinney - Completed Oct. 2015
- Cooper Creek - Kings Row - Completed Dec. 2015
- Kings Row - Denton North - Completed Dec. 2015
- Woodrow - Spencer Interchange - Completed 2016

