Capital Projects Update

Denton City Council April 18, 2017

Overview

- Introduction
- Selected specific projects
- Status of projects
- Changes to Capital Projects methodology
- Next steps


Introduction – why do we do Capital Projects?

- Growth and aging infrastructure
- Various departments/divisions have a duty to respond
- Projects (solutions) are developed by citizens, staff, consultants, approved by governance process – ensures reasonableness
- We listen to Public Input

Bell Ave north through TWU campus

- Start date: June 1, 2017
- Completion date: July 29, 2017
- Estimated cost: \$370,000
- O&M funds and 2012 Bond Program funds
- What will be done: 5" mill and overlay (from Texas St to U.S. 380), replacement of 4,200 ft. of curb & gutter
- Special concerns/risks: construction safety fence to address foot traffic safety. Summer break schedule, should be less foot traffic; utilities replaced when total redesign and reconstruct; coordination w/TWU (graduation); long term planning

Bell Ave. north through TWU campus



The City of Denton has prepared this map for departmental use. This is not an official map of the City of Denton and should not be used for kigal, engineering, or sinueying purposes, but rather for reference purposes only. This map is the property of the City of Denton and has been made an allable to the public based on the Public Information Act. The City of Denton makes every effort to produce and publish the most current and accurate information possible. No warrantes, expressed or implied, are provided for the data here in its

use or its interpretation. Utilization of this map indicates understanding and acceptance of this statement.


Bell Ave. Sidewalk

- Start date: March 21, 2017
- Completion date: intent is Tuesday April 25th, if not feasible then construction pauses, contractor demobilizes, resumes after Arts and Jazz Festival
- Estimated cost: \$150,000
- Sidewalk Bond funds plus additional funds from Facilities and Parks
- What will be done?
 - Add sidewalk from the existing sidewalk south of the Senior Center to McKinney Street
 - Add pedestrian rail across the bridge at Pecan Creek
 - Restripe parking spaces at the Civic Center eastern side of the parking lot
 - Add street lighting
- Special concerns/risks: trees; timing; before the Arts and Jazz festival but also the Redbud festival the previous weekend; creates a complete path to DCTA station

Bell Ave. Sidewalk



use or its interpretation. Utilization of this map indicates understanding and acceptance of this statement.






Hickory St. project

- Start date: January 2017
- Completion date: February 2019
- Estimated cost: \$3.8MM
- Combination of bond funds plus O&M
- What will be done?
 - Sanitary sewer line replacement
 - Water line replacement
 - Re-pave the street
- Special concerns/risks: traffic vehicle and pedestrian; abandoned lines; coordinate with DME substation


Hickory St. project



Bonnie Brae road widening

- Start date: Bid responses due 5/11/2017
- Completion date: June 2023
- Estimated cost: \$75.3MM
- RTR, Bond funds, County contribution
- What will be done?
 - Conversion of mostly two-lane road to a four-lane divided secondary from US Hwy 377 on the south end to Windsor Road on the north end.
- Special concerns/risks: TXDOT permitting; railroads; FEMA permitting; coordination with UNT; acquiring land rights

Bonnie Brae road widening



Mayhill road widening

- Start date: Bid responses due 5/11/2017
- Completion date: June 2020
- Estimated cost: \$56.7MM
- RTR, Bond funds, County contribution
- What will be done?
 - Conversion of mostly two-lane road to a four-lane divided secondary from US Hwy 380 on the north end to IH-35 on the south end
- Special concerns/risks: TXDOT permitting; railroads; FEMA permitting; coordinate with UNT; acquiring land rights

Mayhill Rd (University Dr - Blue Jay Ct)

Mayhill road widening






McKinney St.

- Start date: Contract with design criteria consultant to be presented to Council as soon as possible. Construction start in January 2019
- Completion date: June 2020
- Estimated cost: \$19.8MM
- TXDOT funds
- What will be done?
 - Safe pedestrian walks
 - Widening existing 2-lane roadway to a 4-lane divided
 - Woodrow Lane to Grissom Road (available funding)
- Special concerns/risks: Coordination with Mayhill project; Coordination with existing traffic and pedestrian uses, including Ryan High School; funding to complete the project west of 288

McKinney St.



Status of projects

- Recent Completions:
 - McKinney St. Crossing Project
 - Windsor Crossing at N. Lakes
 - Eagle Dr. street reconstruct & bicycle accommodation
 - US Hwy 380 utility relocations
 - FM 2499 utility relocations Ph.II
 - Pecan Creek interceptor III
 - Ranch Estates streets and drainage
 - Monterey St.
 - Laurel St.
 - Lynhurst Ln.

In progress...

- Bolivar St.
- Morse St. expansion
- Ruddell extension
- N. Texas Blvd. roundabout
- Hickory Ck. Rd. east
- Hickory Ck. Rd. west
- Wheeler Ridge to FM2181
- Shady Oaks turn lane
- Trinity bridge replacement
- Locust and Elm utility relocations
- Ft. Worth Dr. utility relocations
- Pecan Creek interceptor IV

- Eagle Drive drainage Ph. 2
- PEC-4 Ph. 1&2
- FM 2181 utility relocations
- Coronado Dr.

Review of Capital Projects methodology

- Process review
- Process improvement
- Improve communications
- Project Management minimum standards

Getting stuff done

$$P + \$ + t \propto GSD$$

Where: P = people

\$ = money

t = time

Getting stuff done

$$P + \$ + t \propto GSD$$
processes

Where: P = people

\$ = money

t = time

Specifics

- Work with and cooperate with franchised utilities to increase "clearing" rate
- Established Project Management standards
- Empowered Project Managers to encompass entire project
- Held Capital Projects Workshop to get staff thinking about processes and opportunities/challenges
- Reviewed submittals for Process Review Project

Next steps

- Process and Organizational Structure Review Project
- Identify areas for improvement
- Scheduling show how projects are scheduled to:
 - Ensure resource availability
 - To show the impact of "special requests"
 - Establish realistic expectations
- Continue to increase and improve communications

Communications – Community Affairs and Public Communications Office:

- Working on making improvements to public outreach on upcoming and ongoing projects
- Internal communication processes between departments being refined to improve sharing of information
- Public Works Information Sheet developed
- Guidelines for appropriate level of community outreach for each project
- Variety of communication methods: mailed letters, press release, social media, neighborhood meetings
- Public Works Construction Report shared with the City Council and placed on the City's website.
- Revising the Capital Improvement Project webpage
- The Public Works Construction Report will be added to this page every Friday
- Other improvements

Questions?