ORDINANCE NO.	
UKDINANCE NO.	

AN ORDINANCE OF THE CITY OF DENTON, A TEXAS HOME-RULE MUNICIPAL CORPORATION, AUTHORIZING THE APPROVAL OF CHANGE ORDER NO. 10 TO THE DESIGN-BUILD AGREEMENT BETWEEN THE CITY OF DENTON AND BETA ENGINEERING, LLC, FOR THE DESIGN AND CONSTRUCTION OF THE HICKORY GAS INSULATED SUBSTATION FOR DENTON MUNICIPAL ELECTRIC; PROVIDING FOR THE EXPENDITURE OF FUNDS THEREFOR; AND PROVIDING AN EFFECTIVE DATE (RFQ 7670 – CHANGE ORDER NO. 10 IN THE NOT-TO-EXCEED AMOUNT OF \$1,008,314.26, FOR A TOTAL CONTRACT AWARD AGGREGATED TO \$44,446,058.31).

WHEREAS, on December 14, 2021, by Ordinance No. 21-2701, the City Council awarded a contract to Beta Engineering, LLC, in the amount of \$40,469,000, for the design and construction of the Hickory Gas Insulated Substation for Denton Municipal Electric; and

WHEREAS, on August 16, 2022, City Council awarded a Change Order No. 1 to Beta Engineering, LLC, in the amount of \$811,000.00; and

WHEREAS, on May 12, 2023, Purchasing awarded a Change Order No. 2 to Beta Engineering, LLC, in the amount of \$37,000.00; and

WHEREAS, on September 14, 2023, Purchasing awarded a Change Order No. 3 to Beta Engineering, LLC, to reduce the contract in the amount of \$1,325.61; and

WHEREAS, on March 7, 2024, Purchasing awarded a Change Order No. 4 to Beta Engineering, LLC, to reduce the contract in the amount of \$13,102.00; and

WHEREAS, on July 16, 2024, City Council awarded a Change Order No. 5 to Beta Engineering, LLC, in the amount of \$248,569.09; and

WHEREAS, on October 22, 2024, City Council awarded a Change Order No. 6 to Beta Engineering, LLC, in the amount of \$750,934.78; and

WHEREAS, on November 19, 2024, City Council approved Change Order No. 7 with Beta Engineering, LLC, in the not-to-exceed amount of \$1,087,043.85; and

WHEREAS, on May 28, 2025, Purchasing approved Change Order No. 8 with Beta Engineering, LLC, in the not-to-exceed amount of \$46,666.79; and

WHEREAS, on August 22, 2025, Purchasing approved Change Order No. 9 with Beta Engineering, LLC, in the not-to-exceed amount of \$1,957.15; and

WHEREAS, this procurement was undertaken as part of the City's governmental function; and

WHEREAS, the Staff having recommended, and the City Manager having recommended to the Council that a change order be authorized to amend such contract agreement with respect to the scope of work and an increase in the payment amount; NOW, THEREFORE,

THE COUNCIL OF THE CITY OF DENTON HEREBY ORDAINS:


BY: _____

<u>SECTION 1</u>. Change Order No. 10, increasing the amount of the contract between the City and Beta Engineering, LLC, which is on file in the office of the Purchasing Agent, in the amount of One Million Eight Thousand Three Hundred Fourteen and 26/100 (\$1,008,314.26) dollars, is hereby approved and the expenditure of funds therefore is hereby authorized in accordance with said change order. The total purchase order amount increases to \$44,446,058.31.

SECTION 2. This ordinance shall become effective immediately upon its passage and approval. The motion to approve this ordinance was made by and . This ordinance was passed and approved by the seconded by ___ following vote [-]: Aye Nay Abstain Absent Mayor Gerard Hudspeth: Vicki Byrd, District 1: Brian Beck, District 2: Suzi Rumohr, District 3: Joe Holland, District 4: Brandon Chase McGee, At Large Place 5: Jill Jester, At Large Place 6: PASSED AND APPROVED this the ______ day of _______, 2025. GERARD HUDSPETH, MAYOR ATTEST: INGRID REX, INTERIM CITY SECRETARY

APPROVED AS TO LEGAL FORM: MACK REINWAND, CITY ATTORNEY

BY: <u>Leah Bush</u> Marcella Lunn



Docusign City Council Transmittal Coversheet

RFP	7670
File Name	HICKORY GIS SUBSTATION, CHANGE ORDER 10
Purchasing Contact	Crystal Westbrook
City Council Target Date	
Piggy Back Option	No
Contract Expiration	
Ordinance	

BETA

Beta Engineering 4725 Highway 28 East Pineville, LA 71360 318.487.9599 betaengineering.com

August 8, 2025

Denton Municipal Electric 1671 Spencer Road Denton, TX 76205

Attn: Mr. Mark Zimmerer, PE

Subject: City of Denton Hickory GIS Substation Project

Beta Project No. B661

Dear Mark,

This letter serves as a formal request for a Contract Amendment to incorporate scope changes in the Design Build Agreement for the Construction of the Hickory GIS Substation dated December 14th, 2021. The additional scope items have been separated into three categories as follows:

A. <u>Items to be Included in the Contract Amendment</u> - Beta requests a Contract Amendment to incorporate the following scope changes as soon as possible so that these items can be incorporated in the project without delay.

Item	Description	Price
	4"Conduit Add P9 to PT1 The explanation of the change order cost: Labor from 6/13-6/14: \$2,434.00 Equipment: \$3853.99 10% Markup	
Al	**See Attached File for Detailed Breakdown-Kingsley CO17	\$6,916.79

Item	Description	Price
A2	Oak Street T&M- HK 234/244 &221/223 North KCI attempted to get started on HK 234/244 & HK 221/223 North runs in October of 2023. Once we began on HK 234/244, KCI ran into unforeseen issues beneath the road. KCI was told to fill the hole with flowable fill, road base and cover with road plates. The below breakdown is to cover these expenses: Labor: \$29,366.86 Material: \$59,110.62 Kingsley Markup: \$5,911.06	\$103,827.39
	See Attached File for Detailed Breakdown-Kingsley CO10	

Item	Description	Price
A3	Bonnie Brae Cave In This change order covers the additional costs for the cave in along Bonnie Brae caused by delays. Additional Concrete 66 CY x \$163.35 = \$10,781.10 Additional Asphalt 650 sf x \$ = \$10,725.00 Additional Hydrovac 3 x \$4,345.00 = \$13,035.00 Delta of Trench box: Bid Vs. Actual = Bid \$21,064.56 Actual \$30,286.51 Delta = \$10,144.15 - Our estimate included aluminum shielding, due to the cave in KCI was no longer able to use the shielding instead had to use steel trench boxes. Trench Box left in Bonnie Brae waiting for TCP approval = \$2,215.22 (4) Additional Road Plates x 1 week Rental = \$965.84 8/26/24 Demo of Asphalt = \$3,822.14 Labor = \$2,299.00 (1) Foreman (2) Operators (2) Laborers Equipment = \$1,523.14 (1) Mini Excavator w/ Hammer (1) Loader (1) Concrete Saw 8/12/24 - 8/16/24 Cleanout of Trench = \$24,851.45 - Due to cave in KCI had to clean out, re-excavate, widen and Install larger & heavier trench boxes. As a result of the delayed TCP approval trench caved in and doubled the amount of work for KCI to complete the run. Labor = \$11,425.00 (1) Supervisor (1) Foreman (2) Operators (5) Laborers Equipment = \$13,426.00 (1) 323 Excavator (1) 135 John Deere Excavator (1) 930 Loader (1) Company Truck **See Attached File for Detailed Breakdown-Kingsley CO27	\$84,193.40

Item	Description	Price
Item	HK 221,223, and 232 North This change order covers the change in scope from IFB to IFC for the HK 221 & 223 conduit runs. Additional Scope of Work: -Additional Asphalt -Additional Demolition & Hauloff of Asphalt -Slowed production due to working in the street and installing run in (2) sections -Additional Flowable Fill due to depth and installing to the top of excavation. 1,032 cy is included in bid, new pricing reflects 1,166 cy + pricing escalationAdditional time for excavation to dig 13' 8" deep per the known 42" Water line that runs along Bonnie Brae	Price \$168,261.64
	Assumptions: -KCI assumes once signage and barricades are set in place they will stay in place. No labor for repeated set up and dismantle is included in the pricing aboveKCI assumes this run can be poured in (2) poursKCI assumes the depth to be 13.8" deep, cost for additional depth and/or additional unknown line crossings will need to be submitted for approvalKCI assumes this scope of work in its entirety is ready for subcontractor to complete, once TCP has been approved by the Cityof DentonKCI assumes landscaping will be done by others Labor & Equipment Total = \$152,965.13	
	10% Markup **See Attached File for Detailed Breakdown-Kingsley CO13	

Item	Description	Price
	HK 234/244 Conduit Across Oak Street	
	This change order covers the change in scope for the HK 234/244 conduit runs across Oak St. Labor: \$24,451.95	
	- (7) Man Crew	
	- (6) Days	
	Equipment: \$32,900.71 - (10) Road Plates	
	- (10) Road Plates - Trench Boxes	
	- (1) Excavator	Φ1.50.50.6.2 2
A5	- (1) Loader	\$150,796.32
	- Signage and Barricades for TCP	
	Materials: \$10,076.09	
	- Martin Marietta - 36 cy of Flowable Fill	
	- Conduit & Spacers for 72 LF for (4) 6" Conduits	
	- Forms	
	Subcontractors: \$69,658.55	
	- Hydro Excvation - (5) days	
	- Asphalt Replacement	
	- Terracon - Testing	
	- Haul Off & Disposal	
	Assumptions:	
	- KCI assumes the profile is correct and we will be digging no deeper than 8 LF.	
	- KCI assumes (4) Line crossings.	
	- KCI assumes Schneider will mark the stub up on the North side of Oak St.	
	- KCI assumes this scope of work is approved to perform and will not be halted.	
	- KCI assumes this scope of work will take no longer than (12) days.	
	Labor & Equipment Total = \$137,087.29	
	10% Markup + 0.30	
	1070 Halling Old C	
	**O Attack at File for Datailed Datailed and Kingalay 0044	
	**See Attached File for Detailed Breakdown-Kingsley CO11	

Item	Description	Price
	Southwire Remobilization Due to Riser Pole Defect Item 1: November 2024 Remobilization \$78,732.50 Reason: Due to the manufacturing defect at the risers, mobilized to the site to remove straightening railsand conduits sleeves so they are out of the way for the repairs needed to level mounting base plates.	
A6	10% Markup **See Attached File for Detailed Breakdown-Southwire Change Order 3-4-BETA Hick	\$86,605.75

Description	Price
2000Ft 5000KCMil Cable	
\$150/Ft X 2000Ft.= \$300,000.00	
	\$300,000.00
	2000Ft 5000KCMil Cable

Item	Description	Price
	Brandstetter Carroll Pegoda Design \$15,000 Access Control Design \$11,200	
	\$26,200 X 10% markup	
A8	See Attache Brandstetter Carroll Backup	\$28,820.00

Item Description	Price
Power Standard Transmission Line Shroud \$59,688.66 X 10% markup	Price \$65,657.53

Item	Description	Price
A12	Kingsley CO33 N & S Sidewalk The pricing includes: - approx. 68LF on the sidewalk along Oak St.(removed) \$6286.39 credit - Will fill in approx. 2' on each side of pole along Hickory St sidewalk \$18,318.61 10% Markup Correction from Change order 9 (\$20,150.47) was incorrect credit amount	\$13,235.44
	**See Attached File for Detailed Breakdown-Kingsley CO33 Rev 2	

EXHIBIT B FORM OF CHANGE ORDER

CHANGE ORDER NO. 10 7-7-2025

In accordance with **Article V** of that certain Engineering, Procurement and Construction Agreement, dated December 14, 2021 (the "**Agreement**"), between Beta Engineering, LLC ("**Contractor**") and City of Denton ("**Owner**"), Contractor and Owner agree as follows:

Description of Change: Al-A20 Consist of Changes in scope of Work from Beta Engineering and Subcontractors explained in attached

 Original Contract Price
 \$ 40.469.000.00

 Previous Change Orders
 \$2,968,744.05

 Amount of this Change Order
 \$1.008,314.26

 New Contract Price
 \$ 44,446.058.31

This Change Order will modify the Contract Completion Date as follows: No Affect

Capitalized terms used and not defined herein shall have the meaning set forth in the Agreement. Except as modified hereby, the Agreement shall remain in full force and effect and unmodified.

Accepted By Owner	Accepted By Beta Engineering By:
By:	By:AF83F1556011487
Printed:	Jordan Alford Printed:
Data	10/6/2025 Date:

IN WITNESS WHEREOF, the parties of these presents have executed this agreement in the year and ay first above written.

THIS AGREEMENT HAS BEEN BOTH REVIEWED AND APPROVED as to financial and operational obligations and business terms.			
Signed by:			
Antonio funte, Jr. Antonio Puente, Jr.			
SIGNATURE PRINTED NAME			
DME General Manager			
TITLE			
Electric			
DEPARTMENT			

ATTEST:	
BY:	

APPROVED AS TO LEGAL FORM:
MACK REINWAND, CITY ATTORNEY

Docusigned by:
Marulla Luun

4B070831B4AA438



Certificate Of Completion

Envelope Id: E5A8066D-2312-45FF-8A0E-E22A6EB14831

Subject: Please DocuSign: City Council Contract 7670 Change Order 10

Source Envelope:

Document Pages: 13 Signatures: 3 Initials: 1 Certificate Pages: 6

AutoNav: Enabled

Envelopeld Stamping: Enabled

Time Zone: (UTC-06:00) Central Time (US & Canada)

Status: Sent

Envelope Originator: Crystal Westbrook 901B Texas Street Denton, TX 76209

crystal.westbrook@cityofdenton.com

IP Address: 198.49.140.10

Record Tracking

Status: Original

9/18/2025 1:13:50 PM

Holder: Crystal Westbrook

Using IP Address: 198.49.140.10

Signature

Completed

crystal.westbrook@cityofdenton.com

Location: DocuSign

Signer Events

Crystal Westbrook

crystal.westbrook@cityofdenton.com

Senior Buyer

City of Denton Security Level: Email, Account Authentication

(None)

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Christa Christian

christa.christian@cityofdenton.com

Purchasing Supervisor

City of Denton

Security Level: Email, Account Authentication

(None)

 \mathcal{U}

Signature Adoption: Pre-selected Style Using IP Address: 198.49.140.10

Timestamp

Sent: 9/18/2025 1:18:04 PM Viewed: 9/18/2025 1:19:41 PM Signed: 9/18/2025 1:20:16 PM

Sent: 9/18/2025 1:20:18 PM Viewed: 9/18/2025 2:33:02 PM Signed: 9/18/2025 2:33:14 PM

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Marcella Lunn

marcella.lunn@cityofdenton.com Senior Deputy City Attorney

City of Denton

Security Level: Email, Account Authentication

(None)

Marcella lunn 4B070831B4AA438.

Signature Adoption: Pre-selected Style Using IP Address: 198.49.140.10

Sent: 9/18/2025 2:33:18 PM Viewed: 9/18/2025 3:10:28 PM Signed: 9/18/2025 3:12:08 PM

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Jordan Alford

jordan.alford@betaengineering.com

Sr. EVP

Security Level: Email, Account Authentication

(None)

Signed by:

Signature Adoption: Drawn on Device Using IP Address: 12.10.65.158

Sent: 9/18/2025 3:12:10 PM Resent: 10/3/2025 11:34:32 AM Viewed: 10/3/2025 3:48:23 PM

Signed: 10/6/2025 10:30:57 AM

Electronic Record and Signature Disclosure:

Accepted: 10/3/2025 3:48:23 PM

ID: 946ff127-cb76-49c4-8915-b6ce4e654110

Signer Events Antonio Puente, Jr. antonio.puente@cityofdenton.com

DME General Manager **Denton Municipal Electric**

Security Level: Email, Account Authentication (None)

Electronic Record and Signature Disclosure: Accepted: 10/6/2025 10:52:48 AM

ID: 41f4579e-aa28-43b1-b6ac-183fcdb5e677

Cheyenne Defee cheyenne.defee@cityofdenton.com Procurement Administration Supervisor City of Denton

Security Level: Email, Account Authentication (None)

Electronic Record and Signature Disclosure:

Not Offered via Docusign

sara.hensley@cityofdenton.com

Security Level: Email, Account Authentication

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Ingrid Rex

Sara Hensley

ingrid.rex@cityofdenton.com

Security Level: Email, Account Authentication (None)

Electronic Record and Signature Disclosure:

Not Offered via Docusign

In Person Signer Events

Signature

antonio Puente, Ir.

Signature Adoption: Pre-selected Style Using IP Address: 198.49.140.10

Timestamp

Sent: 10/6/2025 10:31:00 AM Viewed: 10/6/2025 10:52:48 AM Signed: 10/6/2025 10:53:29 AM

Sent: 10/6/2025 10:53:33 AM

Timestamp

-		•
Editor Delivery Events	Status	Timestamp
Agent Delivery Events	Status	Timestamp
Intermediary Delivery Events	Status	Timestamp
Certified Delivery Events	Status	Timestamp
Carbon Copy Events	Status	Timestamp
Cheyenne Defee	CODTED	Sent: 9/18/2025 1:20:17 PM

Cheyenne Defee

cheyenne.defee@cityofdenton.com

Procurement Administration Supervisor

City of Denton

Security Level: Email, Account Authentication

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Gretna Jones

gretna.jones@cityofdenton.com

Legal Secretary City of Denton

Security Level: Email, Account Authentication

(None)

COPIED

COPIED

Signature

Sent: 10/6/2025 10:53:32 AM Viewed: 10/6/2025 11:03:38 AM **Carbon Copy Events Status Timestamp**

Electronic Record and Signature Disclosure:

Not Offered via Docusign

City Secretary Office

citysecretary@cityofdenton.com

Security Level: Email, Account Authentication

(None)

Electronic Record and Signature Disclosure:

Not Offered via Docusign

Mark Zimmerer

mark.zimmerer@cityofdenton.com

Security Level: Email, Account Authentication

(None)

Electronic Record and Signature Disclosure:

Accepted: 9/23/2025 2:14:36 PM ID: a41caefc-9941-48e2-91b1-2ef731b12365

Witness Events	Signature	Timestamp		
Notary Events	Signature	Timestamp		
Envelope Summary Events	Status	Timestamps		
Envelope Sent	Hashed/Encrypted	9/18/2025 1:18:04 PM		
Envelope Updated	Security Checked	10/3/2025 11:34:31 AM		
Envelope Updated	Security Checked	10/3/2025 11:34:31 AM		
Payment Events	Status	Timestamps		
Electronic Record and Signature Disclosure				

ELECTRONIC RECORD AND SIGNATURE DISCLOSURE

From time to time, City of Denton (we, us or Company) may be required by law to provide to you certain written notices or disclosures. Described below are the terms and conditions for providing to you such notices and disclosures electronically through your DocuSign, Inc. (DocuSign) Express user account. Please read the information below carefully and thoroughly, and if you can access this information electronically to your satisfaction and agree to these terms and conditions, please confirm your agreement by clicking the 'I agree' button at the bottom of this document.

Getting paper copies

At any time, you may request from us a paper copy of any record provided or made available electronically to you by us. For such copies, as long as you are an authorized user of the DocuSign system you will have the ability to download and print any documents we send to you through your DocuSign user account for a limited period of time (usually 30 days) after such documents are first sent to you. After such time, if you wish for us to send you paper copies of any such documents from our office to you, you will be charged a \$0.00 per-page fee. You may request delivery of such paper copies from us by following the procedure described below.

Withdrawing your consent

If you decide to receive notices and disclosures from us electronically, you may at any time change your mind and tell us that thereafter you want to receive required notices and disclosures only in paper format. How you must inform us of your decision to receive future notices and disclosure in paper format and withdraw your consent to receive notices and disclosures electronically is described below.

Consequences of changing your mind

If you elect to receive required notices and disclosures only in paper format, it will slow the speed at which we can complete certain steps in transactions with you and delivering services to you because we will need first to send the required notices or disclosures to you in paper format, and then wait until we receive back from you your acknowledgment of your receipt of such paper notices or disclosures. To indicate to us that you are changing your mind, you must withdraw your consent using the DocuSign 'Withdraw Consent' form on the signing page of your DocuSign account. This will indicate to us that you have withdrawn your consent to receive required notices and disclosures electronically from us and you will no longer be able to use your DocuSign Express user account to receive required notices and consents electronically from us or to sign electronically documents from us.

All notices and disclosures will be sent to you electronically

Unless you tell us otherwise in accordance with the procedures described herein, we will provide electronically to you through your DocuSign user account all required notices, disclosures, authorizations, acknowledgements, and other documents that are required to be provided or made available to you during the course of our relationship with you. To reduce the chance of you inadvertently not receiving any notice or disclosure, we prefer to provide all of the required notices and disclosures to you by the same method and to the same address that you have given us. Thus, you can receive all the disclosures and notices electronically or in paper format through the paper mail delivery system. If you do not agree with this process, please let us know as described below. Please also see the paragraph immediately above that describes the consequences of your electing not to receive delivery of the notices and disclosures electronically from us.

How to contact City of Denton:

You may contact us to let us know of your changes as to how we may contact you electronically, to request paper copies of certain information from us, and to withdraw your prior consent to receive notices and disclosures electronically as follows:

To contact us by email send messages to: purchasing@cityofdenton.com

To advise City of Denton of your new e-mail address

To let us know of a change in your e-mail address where we should send notices and disclosures electronically to you, you must send an email message to us at melissa.kraft@cityofdenton.com and in the body of such request you must state: your previous e-mail address, your new e-mail address. We do not require any other information from you to change your email address.. In addition, you must notify DocuSign, Inc to arrange for your new email address to be reflected in your DocuSign account by following the process for changing e-mail in DocuSign.

To request paper copies from City of Denton

To request delivery from us of paper copies of the notices and disclosures previously provided by us to you electronically, you must send us an e-mail to purchasing@cityofdenton.com and in the body of such request you must state your e-mail address, full name, US Postal address, and telephone number. We will bill you for any fees at that time, if any.

To withdraw your consent with City of Denton

To inform us that you no longer want to receive future notices and disclosures in electronic format you may:

i. decline to sign a document from within your DocuSign account, and on the subsequent page, select the check-box indicating you wish to withdraw your consent, or you may; ii. send us an e-mail to purchasing@cityofdenton.com and in the body of such request you must state your e-mail, full name, IS Postal Address, telephone number, and account number. We do not need any other information from you to withdraw consent.. The consequences of your withdrawing consent for online documents will be that transactions may take a longer time to process..

Required hardware and software

Operating Systems:	Windows2000? or WindowsXP?
Browsers (for SENDERS):	Internet Explorer 6.0? or above
Browsers (for SIGNERS):	Internet Explorer 6.0?, Mozilla FireFox 1.0,
	NetScape 7.2 (or above)
Email:	Access to a valid email account
Screen Resolution:	800 x 600 minimum
Enabled Security Settings:	
	•Allow per session cookies
	TI
	•Users accessing the internet behind a Proxy
	Server must enable HTTP 1.1 settings via
	proxy connection

^{**} These minimum requirements are subject to change. If these requirements change, we will provide you with an email message at the email address we have on file for you at that time providing you with the revised hardware and software requirements, at which time you will have the right to withdraw your consent.

Acknowledging your access and consent to receive materials electronically

To confirm to us that you can access this information electronically, which will be similar to other electronic notices and disclosures that we will provide to you, please verify that you were able to read this electronic disclosure and that you also were able to print on paper or electronically save this page for your future reference and access or that you were able to e-mail this disclosure and consent to an address where you will be able to print on paper or save it for your future reference and access. Further, if you consent to receiving notices and disclosures exclusively in electronic format on the terms and conditions described above, please let us know by clicking the 'I agree' button below.

By checking the 'I Agree' box, I confirm that:

- I can access and read this Electronic CONSENT TO ELECTRONIC RECEIPT OF ELECTRONIC RECORD AND SIGNATURE DISCLOSURES document; and
- I can print on paper the disclosure or save or send the disclosure to a place where I can print it, for future reference and access; and
- Until or unless I notify City of Denton as described above, I consent to receive from exclusively through electronic means all notices, disclosures, authorizations, acknowledgements, and other documents that are required to be provided or made available to me by City of Denton during the course of my relationship with you.